

Ideal Inspection

(a division of Ideal Oilfield Construction Ltd.)

P.O Box 1473

Brooks, Alberta

T1R 1C3

Phone: 403-362-2843

Fax: 403-362-2862


INSPECTION REPORT

Client: K&S Power Tongs	Location: DaPaJo Construction Limited	Date: May 6, 2011
P.O. :	Work Order : 1985c	Report : 3222
Page : 1 of 1	Rig or Unit : 701	Inspection: Magnetic Particle
Parts Examined: elevator		S/N: 060173855
Surface Condition: Bare metal	Material Temperature: 20° Celsius	
Procedure: MPI-DPJ-001	Code: ASME Section V, ASTM E709	
Equipment: Parker B-310 Contour Probe		
Method: Magnetic Particle, AC Continuous, Wet Florescent Method		
Test Medium: , Magnaflux 14 HF Florescent Prepared Bath with High Intensity Black Light.		

Test Results:

No defects found at time of this inspection.

Engineer's Approval:



PERMIT TO PRACTICE FIRTH ENGINEERING LTD.	
Signature	
Date	
PERMIT NUMBER: P 6554	
The Association of Professional Engineers, Geologists and Geophysicists of Alberta	



Photos:

Technician: John Frances	CGSB #: 7062	Signature:	Assistant: Sean and Tyler
--------------------------	--------------	------------	---------------------------

Repairs Complete	Yes	No	N/A	Acceptable For Service	Yes	X	No
------------------	-----	----	-----	------------------------	-----	---	----