



Ideal Inspection

(a division of Ideal Oilfield Construction Ltd.)

P.O Box 1473

Brooks, Alberta

T1R 1C3

Phone: 403-362-2843

Fax: 403-362-2862

INSPECTION REPORT

Client: K&S Power Tongs	Location: DaPaJo Construction Limited	Date: May 6, 2011
P.O. :	Work Order : 1985d	Report : 3223
Page : 1 of 1	Rig or Unit : 907	Inspection: Magnetic Particle
Parts Examined: elevator		S/N 31248
Surface Condition: Bare metal	Material Temperature: 20° Celsius	
Procedure: MPI-DPJ-001	Code: ASME Section V, ASTM E709	
Equipment: Parker B-310 Contour Probe		
Method: Magnetic Particle, AC Continuous, Wet Florescent Method		
Test Medium: , Magnaflux 14 HF Florescent Prepared Bath with High Intensity Black Light.		

Test Results:

No defects found at time of this inspection.

Engineer's Approval:



PERMIT TO PRACTICE
FIRTH ENGINEERING LTD.

Signature:

Date:

PERMIT NUMBER: P-6554
 The Association of Professional Engineers,
 Geologists and Geophysicists of Alberta



Photos:

Technician: John Frances	CGSB #: 7062	Signature:	Assistant: Sean and Tyler
Repairs Complete	Yes <input type="checkbox"/> No <input type="checkbox"/> N/A <input type="checkbox"/>	Acceptable For Service Yes <input checked="" type="checkbox"/> X No <input type="checkbox"/>	