



Ideal Inspection

(a division of Ideal Oilfield Construction Ltd.)

P.O Box 1473

Brooks, Alberta

T1R 1C3

Phone: 403-362-2843

Fax: 403-362-2862




INSPECTION REPORT

Client: K7S Power Tongs	Location: DaPaJo Construction Limited	Date: October 31, 2009
P.O. :	Work Order : 1723-D	Report : 2837
Page : 1 of 1	Rig or Unit : 715	Inspection: Magnetic Particle
Parts Examined: 1- 7" elevator		S/N: 27491
Surface Condition: Painted/Bare metal	Material Temperature: 20° Celsius	
Procedure: MPI-DPJ-001	Code: ASME Section V, ASTM E709	
Equipment: Parker B-310 Contour Probe		
Method: Magnetic Particle, AC Continuous, Wet Florescent Method		
Test Medium: , Magnaflux 14 HF Florescent Prepared Bath with High Intensity Black Light.		

Test Results:

NO DEFECTS FOUND AT THE TIME OF THIS INSPECTION

Engineer's Approval:



PERMIT TO PRACTICE FIRTH ENGINEERING LTD.	
Signature	
Date	31/10/09
PERMIT NUMBER: P 6554	
The Association of Professional Engineers, Geologists and Geophysicists of Alberta	

Photos:



Technician: John Frances	CGSB #: 7062	Signature:	Assistant:
Repairs Complete	Yes <input type="checkbox"/> No <input type="checkbox"/> N/A <input type="checkbox"/>	Acceptable For Service	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>