

Ideal Inspection

(a division of Ideal Oilfield Construction Ltd.)
 P.O Box 1473
 Brooks, Alberta
 T1R 1C3
 Phone: 403-362-2843 Fax: 403-362-2862




INSPECTION REPORT

Client: K&S Power Tongs	Location: DaPaJo Construction Limited	Date: March 31, 2012
P.O. :	Work Order : 2134b	Report : 3432
Page : 1 of 1	Rig or Unit : 910	Inspection: Magnetic Particle
Parts Examined: 9 5/8 SLX 65 Ton elevator	S/N: 070583643	
Surface Condition: Bare metal	Material Temperature: 20° Celsius	
Procedure: MPI-DPJ-001	Code: ASME Section V, ASTM E709	
Equipment: Parker B 310 Contour Probe, PM-50 Permanent Magnets		
Method: Magnetic Particle, AC Continuous, Dry Colour Contrast Method		
Test Medium: Red Dry Powder		


Test Results:

No defects found at time of inspection

Engineer's Approval:

PERMIT TO PRACTICE
 FIRTH ENGINEERING LTD.

Signature: 

Date: 31/03/12

PERMIT NUMBER: P 6554
 The Association of Professional Engineers,
 Geologists and Geophysicists of Alberta



Photos:

Technician: John Frances	CGSB #: 7062	Signature: 	Assistant: Tyler Nevison
Repairs Complete	Yes <input type="checkbox"/> No <input type="checkbox"/> N/A <input type="checkbox"/> X <input type="checkbox"/>	Acceptable For Service	Yes <input type="checkbox"/> X <input checked="" type="checkbox"/> No <input type="checkbox"/>